

Sub-Center(SC)

Sl. No	District	Block	Name of Sub-Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs in Lakhs)	Expenditure(Rs in Lakhs)		If Completed-Dated/Month of Work Completion	If not Completed Stage of Progress	Tentative date of Completion
1	Kohima	Viswema	Kidima	07-01-2006	5.5	5.5	Department	07-05-2007		
2		Viswema	Kezo town	07-01-2007	6.8	6.8	Department	07-01-2008		
3		Tseminyu	Tsosinyu	07-01-2007	6.8	6.8	Department	07-01-2008		
4		Tseminyu	Rhenshenyu	07-01-2007	6.8	6.8	Department	07-01-2008		
5		Viswema	Mima	07-01-2007	6.8	6.8	Department	07-01-2008		
6		Kohima Sardar	A.G	07-01-2007	6.8	6.8	Department	07-01-2008		
7		Kohima Sardar	Kitsubouzu	07-01-2007	6.8	6.8	Department	07-01-2008		
8		Kohima Sardar	Forest colony	07-01-2007	6.8	6.8	Department	07-01-2008		
9		Kohima Sardar	Rasoma	07-01-2009	12.33	12.33	Department	07-01-2010		
10		Chiephobozou	Gariphema	07-01-2009	12.33	12.33	Department	07-01-2010		
11		Viswema	kijumetouma	06-01-2010	12.33	12.33	M/S Solo Engineering	11/25/2011		
12		Chiephobozou	Tsiesema	06-01-2010	12.33	12.33	M/S Solo Engineering	10/31/2011		
13		Viswema	Khuzama	06-01-2010	12.33	12.33	M/S Solo Engineering	11/25/2011		
14		Viswema	Dihoma	06-01-2010	12.33	12.33	M/S Solo Engineering	11/25/2011		
15		Chiephobozou	Seiyhama	06-01-2010	12.33	12.33	M/S Solo Engineering	11/25/2011		
16	Dimapur	Medziphema	Suchonoma	07-01-2007	6.8	6.8	Department	07-01-2008		
17		Dhansiripar	Doyapur	07-01-2007	6.8	6.8	Department	07-01-2008		
18		Dimapur	Signal Angami	07-01-2007	6.8	6.8	Department	07-01-2008		
19		Chumukedima	Diphuphar	07-01-2007	6.8	6.8	Department	07-01-2008		
20		Dimapur	Lingrijan	07-01-2007	6.8	6.8	Department	07-01-2008		
21		Dhansiripar	Bade	07-01-2007	6.8	6.8	Department	07-01-2008		
22		Chumukedima	Seithekima	07-01-2009	12.33	12.33	Department	07-01-2010		
23		Niuland	Sahoi	07-01-2009	12.33	12.33	Department	07-01-2010		
24		Niuland	Pukhato	06-01-2010	12.33	12.33	M/S Solo Engineering	06-07-2011		
25		Chumukedima	Tenyiphe	06-01-2010	12.33	12.33	M/S Solo Engineering	6/21/2011		
26		Medziphema	Tsiepama	06-01-2010	12.33	12.33	M/S Solo Engineering	6/14/2011		

27		Dhansiripar	Muglamukh	06-01-2010	12.33	12.33	M/S Solo Engineering	6/21/2011		
28	Mokokchung	Ongponkong	Kumlong	07-01-2007	6.8	6.8	Department	07-01-2008		
29		Changtongya	Yaongyimti	07-01-2007	6.8	6.8	Department	07-01-2008		
30		Mangkolemba	Dibuia	07-01-2007	6.8	6.8	Department	07-01-2008		
31		Mangkolemba	Waromong	07-01-2007	6.8	6.8	Department	07-01-2008		
32		Changtongya	Unger	07-01-2007	6.8	6.8	Department	07-01-2008		
33		Changtongya	Saluelamang	07-01-2007	6.8	6.8	Department	07-01-2008		
34		Changtongya	Mopongchuket	07-01-2007	6.8	6.8	Department	07-01-2008		
35		Ongponkong	Fazal Ali coll	07-01-2007	6.8	6.8	Department	07-01-2008		
36		Changtongya	Yaongyimsen	07-01-2009	12.33	12.33	Department	07-01-2010		
37		Mangkolemba	Japu	07-01-2009	12.33	12.33	Department	07-01-2010		
38		Changtongya	Kilengmen	06-01-2010	12.33	12.33	M/S Solo Engineering	8/18/2011		
39		Ongponkong	Meyilong	06-01-2010	12.33	12.33	M/S Solo Engineering	8/18/2011		
40		Mangkolemba	Mongchen	06-01-2010	12.33	12.33	M/S Solo Engineering	8/18/2011		
41		Ongponkong	Khensa	06-01-2010	12.33	12.33	M/S Solo Engineering	8/18/2011		
42		Ongponkong	Sungkomen		12.33	12.33	M/S Solo Engineering	8/18/2011		
43		Tuli	Yajang C		12.33	12.33	M/S Solo Engineering	8/18/2011		
44	Peren	Athibung	New Nkio	07-01-2007	6.8	6.8	Department	07-01-2008		
45		Athibung	Ekie Sangram	07-01-2007	6.8	6.8	Department	07-01-2008		
46		Jalukie	Lilen	07-01-2007	6.8	6.8	Department	07-01-2008		
47		Athibung	Bongkolong	07-01-2009	12.33	12.33	Department	07-01-2010		
48		Jalukie	Mhainamtsi	02-01-2011	12.33	12.33	M/S Solo Engineering	06-06-2011		
49		Peren	Benru	02-01-2011	12.33	12.33	M/S Solo Engineering	6/21/2011		
50		Peren	Mpai		12.33	12.33	M/S Solo Engineering	6/21/2011		
51	Wokha	Sanis-Sungro	Longtsung	07-01-2007	6.8	6.8	Department	07-01-2008		
52		Bhandari	N.tssori	07-01-2007	6.8	6.8	Department	07-01-2008		
53		Sanis-Sungro	Lotsu	07-01-2007	6.8	6.8	Department	07-01-2008		
54		Wozhuro-Ralan	N.Longidang	07-01-2007	6.8	6.8	Department	07-01-2008		
55		Wozhuro-Ralan	Liphayan	07-01-2007	6.8	6.8	Department	07-01-2008		
56		Bhandari	Phiro	07-01-2007	6.8	6.8	Department	07-01-2008		
57		Wozhuro-Ralan	Longsachung	07-01-2009	12.33	12.33	Department	07-01-2010		
58		Sanis-Sungro	Saku	07-01-2009	12.33	12.33	Department	07-01-2010		

59		Sanis-Sungro	Akuk	02-01-2011	12.33	12.33	M/S Solo Engineering	03-06-2012			
60		Sanis-Sungro	Morokjo	02-01-2011	12.33	12.33	M/S Solo Engineering	03-06-2012			
61		Wozhuro-Ralan	Hanku	02-01-2011	12.33	12.33	M/S Solo Engineering	2/20/2012			
62		Chukidong	Mariyan	02-01-2011	12.33	12.33	M/S Solo Engineering	2/20/2012			
63	Zunheboto	Zunheboto	Asukha	07-01-2007	6.8	6.8	Department	07-01-2008			
64		Zunheboto	Sukomi	07-01-2007	6.8	6.8	Department	07-01-2008			
65		Sathakha	old Kivikhu	07-01-2007	6.8	6.8	Department	07-01-2008			
66		Phughoboto	Asukiqua	07-01-2009	12.33	12.33	Department	07-01-2010			
67		Phughoboto	Chishilimi	07-01-2009	12.33	12.33	Department	07-01-2010			
68		Satakha	Thakeyi	02-01-2011	12.33	12.33	M/S Solo Engineering	05-06-2012			
69		Zunheboto	Lizumi	02-01-2011	12.33	12.33	M/S Solo Engineering	05-06-2012			
70		Phughoboto	Chisholimi	02-01-2011	12.33	12.33	M/S Solo Engineering	05-06-2012			
71		Satakha	Kivikhu	02-01-2011	12.33	12.33	M/S Solo Engineering	05-06-2012			
72		Zunheboto	Surumi	02-01-2011	12.33	12.33	M/S Solo Engineering	05-06-2012			
73		Phek	Chozuba	T.Tsasu	07-01-2007	6.8	6.8	Department	07-01-2008		
74			Pfutsero	R.D Block	07-01-2007	6.8	6.8	Department	07-01-2008		
75	Pfutsero		Pholami	07-01-2007	6.8	6.8	Department	07-01-2008			
76	Phek		Lanya	07-01-2007	6.8	6.8	Department	07-01-2008			
77	Pfutsero		K.Khuno	07-01-2007	6.8	6.8	Department	07-01-2008			
78	Chozuba		Dzulha	07-01-2007	6.8	6.8	Department	07-01-2008			
79	Phek		Khomi	07-01-2007	6.8	6.8	Department	07-01-2008			
80	Phek		Phek Village	07-01-2007	6.8	6.8	Department	07-01-2008			
81	Phek		Phek Basa	07-01-2009	12.33	12.33	Department	07-01-2010			
82	Phek		Ketsapo	07-01-2009	12.33	12.33	Department	07-01-2010			
83	Chozuba		Thenizumi	07-01-2009	12.33	12.33	Department	07-01-2010			
84	Pfutsero		Kami	07-01-2009	12.33	12.33	Department	07-01-2010			
85	Chozuba		Thevopisumi	07-01-2009	12.33	12.33	Department	07-01-2010			
86	Phek		Methali	07-01-2009	12.33	12.33	Department	07-01-2010			
87	Chozuba		Pugwi	04-01-2010	12.33	12.33	M/S Solo Engineering	04-06-2011			
88	Phek		Losami	04-01-2010	12.33	12.33	M/S Solo Engineering	04-06-2011			
89	Meluri		Matikhru	04-01-2010	12.33	12.33	M/S Solo Engineering	04-06-2011			
90	Phek		Chepoketa	04-01-2010	12.33	12.33	M/S Solo Engineering	04-06-2011			
91	Phek		Suthotsu	04-01-2010	12.33	12.33	M/S Solo Engineering	04-06-2011			

92	Tuensang	Tuensang Sardar	Hakchang	07-01-2006	5.5	5.5	Department	07-05-2007		
93		Noklak	Pangso	07-01-2007	6.8	6.8	Department	07-01-2008		
94		Thonoknyu	Chiphur	07-01-2007	6.8	6.8	Department	07-01-2008		
95		Longkhim	Thronger	07-01-2007	6.8	6.8	Department	07-01-2008		
96		Shamator	Tsurongto	07-01-2009	12.33	12.33	Department	07-01-2010		
97		Noklak	Panso	07-01-2009	12.33	12.33	Department	07-01-2010		
98		Tuensang Sardar	Sangchen	02-01-2011	12.33	12.33	M/S Solo Engineering	12/20/2011		
99		Shamator	Waphur	02-01-2011	12.33	12.33	M/S Solo Engineering	12-12-2011		
100		Thonoknyu	Sanglao	02-01-2011	12.33	12.33	M/S Solo Engineering	12/13/2011		
101		Noklak	Chingmei	02-01-2011	12.33	12.33	M/S Solo Engineering	12/14/2011		
102		Longkhim	Tonglongsore	02-01-2011	12.33	12.33	M/S Solo Engineering	07-11-2011		
103		Longleng	Yongnyah	Niang	07-01-2006	5.5	5.5	Department	07-05-2007	
104	Yongnyah		Yongshei	07-01-2007	6.8	6.8	Department	07-01-2008		
105	Longleng		Pongo	07-01-2007	6.8	6.8	Department	07-01-2008		
106	Yongnyah		Tangha	07-01-2009	12.33	12.33	Department	07-01-2010		
107	Longleng		Namching	07-01-2009	12.33	12.33	Department	07-01-2010		
108	Longleng		Yangching	02-01-2011	12.33	12.33	M/S Solo Engineering	3/19/2012		
109	Longleng		Sakshi	02-01-2011	12.33	12.33	M/S Solo Engineering	3/19/2012		
110	Yongnyah		Yongshei	02-01-2011	12.33	12.33	M/S Solo Engineering	3/19/2012		
111	Mon	Wakching	Kongka	07-01-2006	5.5	5.5	Department	07-05-2007		
112		Tizit	Tizit	07-01-2007	6.8	6.8	Department	07-01-2008		
113		Tobu	Tungkong	07-01-2007	6.8	6.8	Department	07-01-2008		
114		Phomching	Longwa	07-01-2007	6.8	6.8	Department	07-01-2008		
115		Mon	T.Chingkho	07-01-2007	6.8	6.8	Department	07-01-2008		
116		Wakching	Chui Village	07-01-2007	6.8	6.8	Department	07-01-2008		
117		Mon	T.Chingha	07-01-2007	6.8	6.8	Department	07-01-2008		
118		Mon	Hongphoi	07-01-2007	6.8	6.8	Department	07-01-2008		
119		Mon	Longkai	07-01-2007	6.8	6.8	Department	07-01-2008		
120		Mon	Phoktong	07-01-2007	6.8	6.8	Department	07-01-2008		
121		Tobu	Samnyu	07-01-2009	12.33	12.33	Department	07-01-2010		
122		Mon	Wangla	02-01-2011	12.33	12.33	M/S Solo Engineering	2/23/2012		
123		Tizit	Yannu	02-01-2011	12.33	12.33	M/S Solo Engineering	2/23/2012		
124		Tizit	Lapa	02-01-2011	12.33	12.33	M/S Solo Engineering	2/23/2012		

125		Chen	Chenmoho	02-01-2011	12.33	12.33	M/S Solo Engineering	2/23/2012		
126		Mon Sardar	Totokchinkho	02-01-2011	12.33	12.33	M/S Solo Engineering	2/23/2012		
127		Chen	Ngangching	02-01-2011	12.33	12.33	M/S Solo Engineering	2/23/2012		
128	Kiphire	Pungro	Zimkiur	07-01-2006	5.5	5.5	Department	07-05-2007		
129		Seyochung/Sitimi	Longya	07-01-2009	12.33	12.33	Department	07-01-2010		
130		Pungro	Thanamir	07-01-2009	12.33	12.33	Department	07-01-2010		
131		Pungro	Mimi	07-01-2009	12.33	12.33	Department	07-01-2010		
132		Pungro	Salumi	02-01-2011	12.33	12.33	M/S Solo Engineering	02-09-2012		
133		Amahator	Kisetong	02-01-2011	12.33	12.33	M/S Solo Engineering	2/15/2012		
134		Pungro	Zimkiur	02-01-2011	12.33	12.33	M/S Solo Engineering	02-11-2012		
135		Likhimro	Chomi	02-01-2011	12.33	12.33	M/S Solo Engineering	02-06-2012		

Primary Health Centre (PHC)

Sl. No	District	Block	Name of PHC	Date/Month of Work Sanctioned	Financial		Name of Exection agency	Physical Progress		
					Amount Sanctioned (Rs in Lakhs)	Expenditure(Rs in Lakhs)		If Completed-Dated/Month of Work Completion	If not Completed Stage of Progress	Tentative date of Completion
1	Kohima	Chiephobozou	Zhadima	2/26/2010	65.68	65.68	Department	2/26/2011		
2		Tseminyu	Chunglikha	08-04-2011	61.12	61.12	Panyi Movi Chakesang & Co	23-08-2012		
3	Dimapur	Dhansiripar	Khuboto	08-04-2011	53.15	53.15	M/s Dozo Construction	04-08-2012		
4	Peren	Athibung	Athibung	08-04-2011	61.12	61.12	Charlie Sekhose	11-09-2012		
5	Wokha	Sanis	Bhaghty	08-04-2011	64.51	64.51	Dr. Sokishumo Kithan	20-09-2012		
6	Mokokchung	Ongpangkong	Chuchuyimlang	06-08-2007	53	53	Department	08-12-2008		
7		Tuli	Merangkong	2/26/2010	65.68	65.68	W.Koratenjen Imsong	8/26/2011		
8		Mangkolamba	Alongkima	4/14/2011	60.66	60.66	Department	4/14/2011		
9	Zunheboto	Akuluto	V.K town	4/20/2011	68.66	68.66	N.Kheshepu Assumi	10/20/2012		
10		Akuluto	Suruhoto	4/14/2011	68.66	68.66	M/S Kasheto Jakhalu	10/14/2012		
11		Satakha	Satakha	31-03-2011	68.66	68.66	Vizheto Sumi	31-9-2012		
12		Chozuba	Dzulha	2/26/2010	65.68	65.68	Department	2/26/2011		
13		Pfutsero	Razieba	2/26/2010	65.68	65.68	Department	2/26/2011		

14	Phek	Chozuba	Thevopisu	4/15/2011	69.7	69.7	M/s Dozo Construction	09-10-2012		
15		Pfutsero	Thetsumi	4/15/2011	69.7	69.7	Acme Construction	9/26/2012		
16		Chozuba	Chetheba	4/15/2011	69.7	69.7	A.V Construction	11-09-2012		
17	Tuensang	Thonoknyu	Thonoknyu	4/20/2011	70.7	70.7	A.V Construction	10/20/2012		
18	Mon	Tizit	Tizit	2/26/2010	65.68	65.68	Y. Yiangpng Konyak,	8/26/2011		
19	Longleng	Yongnyah	Yongnyah	4/20/2011	67.12	67.12	Mangne Ailly	10/20/2012		

Community Health Center(CHC)

Sl. No	District	Block	Name of CHC	Date/Month of Work Sanctioned	Financial		Name of Exection agency	Physical Progress		
					Amount Sanctioned (Rs in Lakhs)	Expenditure(Rs in Lakhs)		If Completed-Dated/Month of Work Completion	If not Completed Stage of Progress	Tentative date of Completion
1	Kohima	Chiephobozou	Chiephobozou	01-08-2011	117	117	Shri P. Krusielie Keuse	12/19/2012		
2	Peren	Jalukie	Jalukie	02-01-2009	14	14	Department	08-01-2010		
3	Mokokchung	Mankonglemba	Mankonglemba	02-01-2009	14	14	Department	08-01-2010		
4		Tuli	Tuli	02-01-2009	14	14	Department	08-01-2010		
5	Phek	Pfutsero	Pfutsero	02-01-2009	14	14	Department	08-01-2010		
6		Meluri	Meluri	2/26/2010	117	117	M/S Kuyipu & Co	2/26/2011		
7	Tuensang	Noklak	Noklak	04-12-2011	117	117	Haowan Thai & Son	10-12-2012		
8	Mon	Tobu	Tobu	3/14/2011	117	117	Besupra Swuro	9/14/2012		

Staff Quarter PHC

Sl. No	District	Block	Name of PHC	Date/Month of Work Sanctioned	Financial		Name of Exection agency	Physical Progress		
					Amount Sanctioned (Rs in Lakhs)	Expenditure(Rs in Lakhs)		If Completed-Dated/Month of Work Completion	If not Completed Stage of Progress	Tentative date of Completion
1		Viswema	Kimipfuphe	06-01-2009	20	20	Department	06-01-2010		
2		Chiephobozou	Botsa	06-01-2009	20	20	Department	06-01-2010		

3	Kohima	Tseminyu	Tesophenyu	06-01-2009	20	20	Department	06-01-2010		
4		Sechu	Mezoma	5/24/2011	21	21	M/s Khrielui Chusi & Co	2/23/2012		
5		Kohima Sardar	Kohima Village	08-04-2011	21	21	M/s Kedu-o Zumuii	2/28/2012		
6	Dimapur	Medziphema	Ruzaphema	5/24/2011	21	21	A.v Construction	21-02-2012		
7		Medziphema	Medziphema	08-12-2011	21	21	M/s Associate Construction	2/18/2012		
8	Mokokchung	Ongpangkong	Longsa	4/14/2011	21	21	Panger Ao	3/21/2012		
9		Tuli	Kangtsung	07-04-2011	21	21	T.Lima Ao	3/29/2012		
10	Peren	Ahthibung	Ahthibung	08-04-2011	21	21	Vevothu Swuro	3/28/2012		
11		Tening	Tening	06-01-2009	20	20	Department	1/28/2010		
12	Wokha	Sanis-Sungro	Bhaghty	08-04-2011	21	21	Dr. Sokishumo Kithan	3/29/2012		
13		Wozhuro-Ralan	Nyiro	08-04-2011	21	21	Nribemo Lotha	3/22/2012		
14	Zunheboto	Akuluto	V.K Town	06-01-2009	20	20	Department	01-07-2010		
15		Pughoboto	Kilomi	12-04-2011	21	21	A.v Construction	3/27/2012		
16	Phek	Chozuba	Phugwi	08-04-2011	21	21	Department	3/13/2012		
17		Pfutsero	Razieba	08-04-2011	21	21	M/s Eastern Construction	3/13/2012		
18		Phek	Lopzaphuhu	08-04-2011	21	21	M/s Chivo & Sons	3/27/2012		
19		Chozuba	Sothozu old	08-04-2011	21	21	A.v Construction	4/16/2012		
20		Chozuba	Sekruzu	08-04-2011	21	21	M/s Nyekha & co	4/17/2012		
21		Chozuba	Thuvopisu	08-04-2011	21	21	Department	4/29/2012		
22		Phek	Khuza	08-04-2011	21	21	Besupra Swuro	05-04-2012		
23		Phek	Khuza	08-04-2011	21	21	Besupra Swuro	05-04-2012		
24	Tuensang	Longkhim	Chare	06-01-2009	20	20	Department	02-04-2010		
25		Noksen	Noksen	12-04-2011	21	21	A.v Construction	4/19/2012		
26		Noklak	Pangso	4/14/2011	21	21	P.Heno Khuamniungan	4/18/2012		
27	Longleng	Longleng	Yanchem	12-04-2011	21	21	P.Mandok Phom	04-04-2012		
28	Mon	Phomching	Phomching	12-04-2011	20	20	Department	04-04-2012		
29		Wakching	Naginimora	06-01-2009	20	20	Department	06-01-2010		
30		Mon sardar	Shangnyu	12-04-2011	21	21	Department	6/20/2012		

Staff Quarter CHC

					Financial Progress			Physical Progress		
--	--	--	--	--	---------------------------	--	--	--------------------------	--	--

Sl. No	District	Block	Name of CHC	Date/Month of Work Sanctioned	Amount Sanctioned (Rs in Lakhs)	Expenditure(Rs in Lakhs)	Name of Exection agency	If Completed-Dated/Month of Work Completion	If not Completed Stage of Progress	Tentative date of Completion
1	Kohima	Viswema	Viswema	02-02-2009	21	21	Department	Sep-09		
2		Chiephobozou	Chiephobozou	02-02-2009	21	21	Department	Sep-09		
3	Dimapur	Dhansiripar	Dhansiripar	08-04-2011	21	21	Nokpan Wangwoo	Feb-12		
4		Dhansiripar	Dhansiripar	02-02-2009	21	21	Department	Sep-09		
5	Mokokchung	Makonglemba	Makonglemba	02-02-2009	21	21	Department	Oct-09		
6		Changtongya	Changtongya	08-04-2011	21	21	Department	Feb-12		
7	Peren	Peren	DH	08-04-2011	21	21	Besupra Swuro	Mar-12		
8	Zunheboto	Pughoboto	Pughoboto	08-04-2011	21	21	M/s Megnum Enterprises	Jun-12		
9		Pughoboto	Pughoboto	02-02-2009	21	21	Department	Oct-09		
10	Phek	Pfutsero	Pfutsero	08-04-2011	21	21	Department	Mar-12		
11		Chozuba	Chozuba	08-04-2011	21	21	Department	Mar-12		
12		Phek	DH	08-04-2011	21	21	A.v Construction	Mar-12		
13	Tuensang	Noklak	Noklak	12-04-2011	21	21	Haowon Thai & sons	Apr-12		
14		Longkhim	Longkhim	02-02-2009	21	21	Department	Nov-09		
15	Longleng	Longleng	DH	08-04-2011	21	21	Department	Mar-12		
16	Mon	Tobu	Tobu	07-04-2011	21	21	L.Hoamang Konyak & Sons	Mar-12		
17		Chen	Aboi	02-02-2009	21	21	Department	Nov-09		
18	Kiphire	Kiphire	DH	12-04-2011	21	21	M/s Mongzar Enterprises	Apr-12		
19		Pungro	Pungro	02-02-2009	21	21	Department	Nov-09		

Drug Warehouse

Sl. No	District	Block	Name of Drug Warehouse	Date/Month of Work Sanctioned	Financial Progress	Expenditure(Rs in Lakhs)	Name of Exection agency	Physical Progress		
					Amount Sanctioned (Rs in Lakhs)			If Completed-Dated/Month of Work Completion	If not Completed Stage of Progress	Tentative date of Completion
1	Mokokchung	Mokokchung	Mokokchung	11/24/2011	136	136	T.Lima Ao	Jun-13		

2	Peren	Peren	Peren DH	6/25/2011	158	158	Kiyehoto Sumi	Jul-13		
3	Wokha	Wokha	Wokha DH	6/25/2011	144	144	Tsenthungo Lotha & Sons	Jun-13		
4	Zunheboto	Zunheboto	Zunheboto	07-05-2010	142.07	142.07	M/S Techno Construction	May-12		
5	Phek	Phek	Phek	2/23/2010	152.44	152.44	M/S I.Kronu &Co	Feb-12		
6	Tuensang	Tuensang	Tuensang		152	152	M/S. Keduo-o Zumu	Dec-11		
7	Longleng	Longleng	Longleng	10-05-2010	137.48	137.48	Besupra Swuro	Nov-11		
8	Mon	Mon	Mon	2/23/2010	152.43	152.43	A.Neangba Kongyak	Feb-12		
9	Kiphire	Kiphire	Kiphire	24-11-2011	169.00	169.00	M/S Mongzar Enterprises	Dec-13		

State Institute of Health & family Welfare

Sl. No	District	Block	Name of SIHFW	Date/Month of Work Sanctioned	Financial Progress	Expenditure(Rs in Lakhs)	Name of Exection agency	Physical Progress		
					Amount Sanctioned (Rs in Lakhs)			If Completed-Dated/Month of Work Completion	If not Completed Stage of Progress	Tentative date of Completion
1	Dimapur	Chumukedima	SIHFW	11-11-2011	1371	1371	M/S Kodonyi Enterprises	July'2013		

Nursing school under Centrally sponsored scheme(CSS)

Sl. No	District	Block	Name of Nursing School	Date/Month of Work Sanctioned	Financial Progress	Expenditure(Rs in Lakhs)	Name of Exection agency	Physical Progress		
					Amount Sanctioned (Rs in Lakhs)			If Completed-Dated/Month of Work Completion	If not Completed Stage of Progress	Tentative date of Completion
1	Mon	Mon	Nursing School Mon	12/22/2012	1000	794.7	A. Neangba konyak	Jan'-2014		
2	Mokokchung	Mokokchung	Nursing School Mokokchung	12-04-2012	167.45	167.45	Medical Engineering Division	August'-2014		

District Early Intervention Center(DEIC)

Sl. No	District	Block	Name of DEIC	Date/Month of Work Sanctioned	Financial Progress	Expenditure(Rs in Lakhs)	Name of Exection agency	Physical Progress		
					Amount Sanctioned (Rs in Lakhs)			If Completed-Dated/Month of Work Completion	If not Completed Stage of Progress	Tentative date of Completion

Sl. No	District	Block	Name of DEIC	Date/Month of Work Sanctioned	Amount Sanctioned (Rs in Lakhs)	Expenditure(Rs in Lakhs)	Name of Execution agency	If Completed-Dated/Month of Work Completion	If not Completed Stage of Progress	Tentative date of Completion
1	Dimapur	Dimapur	Dimapur	07-08-2013	27.03	27.03	Medical Engineering Division	August'-2014		
2	Kohima	Kohima	Kohima	07-08-2013	31.08	31.08	Medical Engineering Division	August'-2014		
3	Mokokchung	Mokokchung	Mokokchung	07-08-2013	30.84	30.84	Medical Engineering Division	August'-2014		
4	Mon	Mon	Mon	07-08-2013	30.84	30.84	Medical Engineering Division	August'-2014		
5	Tuensang	Tuensang	Tuensang	07-08-2013	34.91	34.91	Medical Engineering Division	August'-2014		















