

Nursing school under Centrally sponsored scheme(CSS)										
Sl.No	District	Block	Name of Nursing School	Date/Month of Work Sanctioned	Financial Progress	Expenditure(Rs in Lakhs)	Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs in Lakhs)			If Completed-Dated/Month of Work Completion	If not Completed Stage of Progress	Tentative date of Completion
1	Phek	Phek	Nursing School Phek	12/22/2012	1000	794.70	M/S Solo Engineering		80%	Nov-14
2	Kohima	Kohima	ANM Kohima	12-04-2012	167.45	125.00	Medical Engineering Division		70%	Dec-14
3	Zunheboto	Zunheboto	ANM Zunheboto	12-04-2012	167.45	95.00	Medical Engineering Division		40%	Dec-14
4	Tuensang	Tuensang	GNM Tuensang	12-04-2012	337.88	280.00	Medical Engineering Division		80%	Dec-14
DH Upgradation Under FLS(Forward Linkage Scheme)										
					Financial Progress			Physical Progress		

Sl.No	District	Block	Name of Ugradation Of DH	Date/Month of Work Sanctioned	Amount Sanctioned (Rs in Lakhs)	Expenditure (Rs in Lakhs)	Name of Execution agency	If Completed-Dated/Month of Work Completion	If not Completed Stage of Progress	Tentative date of Completion
1	Phek	Phek	Phek DH	12-08-2011	2155.23	1282	M/S K.K Chire & Son		85%	jun'14
2	Kiphire	Kiphire	Kiphire DH	12-08-2011	2331.84	1400	M/s Eastern Enterprises		80%	jun'14
3	Dimapur	Dimapur	Dimapur DH	27-12-2013	2337.00	500.00	Medical Engineering Division		25%	Mar'16
4	Mon	Mon	Mon DH	27-12-2013	2126.00	500.00	Medical Engineering Division		20%	Mar'16

Sub Centre										
					Financial Progress				Physical Progress	

Sl.No	District	Block	Name of Sub-Centre (SC)	Date/Month of Work Sanctioned	Amount Sanctioned (Rs in Lakhs)	Expenditure (Rs in Lakhs)	Name of Execution agency	If Completed-Dated/Month of Work Completion	If not Completed Stage of Progress	Tentative date of Completion
1	Dimapur	Chumukedima	Vidima	Mar-14	21.97	18.90	Village Health Committee		90%	Dec'2014
2	Kiphire	Amahator	Pohkpur	Mar-14	21.97	10.50	Village Health Committee		55%	Dec'2014
3		Amahator	Sangkhumti	Mar-14	21.97	10.50	Village Health Committee		50%	Dec'2014
4	Kohima	Tseminyu	Nsunyu	Mar-14	21.97	10.50	Village Health Committee		60%	Dec'2014
5	Mokokchung	Mangkolemba	Medemyim	Mar-14	21.97	10.50	Village Health Committee		50%	Dec'2014
6	Mon	Mon Block	Chui Village	Mar-14	21.97	10.50	Village Health Committee		50%	Dec'2014
7	Peren	Jalukie	Jalukie Zandi	Mar-14	21.97	10.50	Village Health Committee		80%	Dec'2014
8	Dhek	Pfutsero	Leshemi Village	Mar-14	21.97	10.50	Village Health Committee		40%	Dec'2014

9		Pfutsero	Zelume Village	Mar-14	21.97	10.50	Village Health Committee		40%	Dec'2014
10	Tuensang	Tuensang Sardar	Chingmelen	Mar-14	21.97	18.90	Village Health Committee		90%	Dec'2014
11	Wokha	Chukitong	Nungying	Mar-14	21.97	18.90	Village Health Committee		90%	Dec'2014
12	Zunheboto	Aghunato	Luthsumi	Mar-14	21.97	10.50	Village Health Committee		65%	Dec'2014
13		Zunheboto Sadar	Kathara	Mar-14	21.97	18.90	Village Health Committee		90%	Dec'2014

#### CHC Staff Quarter

Sl.No	District	Block	Name of CHC Staff Quarter	Date/Month of Work Sanctioned	Financial Progress	Expenditure(Rs in Lakhs)	Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs in Lakhs)			If Completed-Dated/Month of Work Completion	If not Completed Stage of Progress	Tentative date of Completion
1	Kiphire	Kiphire	DH Kiphire	Mar-14	22.68	11.34	Medical Engineering Division		60%	May'15
2	Zunheboto	Zunheboto	DH Zunheboto	Mar-14	22.68	11.34	Medical Engineering Division		60%	May'15

3	Dimapur	Dimapur	CHC Medziphema	Mar-14	22.68	11.34	Medical Engineering Division		65%	May'15
4	Wokha	Wokha	CHC Bhandari	Mar-14	22.68	11.34	Medical Engineering Division		65%	May'15
5			DH Wokha	Mar-14	22.68	11.34	Medical Engineering Division		65%	May'15
6	Mokokchung	Mokokchung	DH Mokokchung	Mar-14	22.68	11.34	Medical Engineering Division		65%	May'15
7			CHC Tuli	Mar-14	22.68	11.34	Medical Engineering Division		65%	May'15
8	Phek	Phek	CHC Meluri	Mar-14	22.68	11.34	Medical Engineering Division		65%	May'15
9	Kohima	Kohima	CHC Tseminyu	Mar-14	22.68	11.34	Medical Engineering Division		65%	May'15
10			DH Kohima	Mar-14	22.68	11.34	Medical Engineering Division		65%	May'15
11	Zunheboto	Zunheboto	CHC Aghunato	Mar-14	22.68	11.34	Medical Engineering Division		60%	May'15
12	Peren	Peren	CHC Jalukie	Mar-14	22.68	11.34	Medical Engineering Division		65%	May'15
<b>PHC Staff Quarter</b>										

Sl.No	District	Block	Name of PHC Staff Quarter	Date/Month of Work Sanctioned	Financial Progress	Expenditure(Rs in Lakhs)	Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs in Lakhs)			If Completed-Dated/Month of Work Completion	If not Completed Stage of Progress	Tentative date of Completion
1	Tuensang	Shamator	PHC Shamator	Mar-14	22.68	11.34	Medical Engineering Division		60%	May'15
2	Dimapur	Niuland	PHC Niuland	Mar-14	22.68	11.34	Medical Engineering Division		65%	May'15
3	Mon	Tizit	PHC Tizit	Mar-14	22.68	11.34	Medical Engineering Division		60%	May'15
4	Mokokchung	Chukidong	PHC Chukidong	Mar-14	22.68	11.34	Medical Engineering Division		65%	May'15
5		Sungro	PHC Sungro	Mar-14	22.68	11.34	Medical Engineering Division		65%	May'15
6	Zunheboto	Satakha	PHC Satakha	Mar-14	22.68	11.34	Medical Engineering Division		60%	May'15
7		Akuluto	PHC Akuluto	Mar-14	22.68	11.34	Medical Engineering Division		60%	May'15

8	Phek	Pfutsuri	PHC Kikruma	Mar-14	22.68	11.34	Medical Engineering Division	60%	May'15
9		Meluri	PHC Wazeho	Mar-14	22.68	11.34	Medical Engineering Division	60%	May'15
10		Pfutsuri	PHC Chizami	Mar-14	22.68	11.34	Medical Engineering Division	60%	May'15
11		Chozuba	PHC Chetheba	Mar-14	22.68	11.34	Medical Engineering Division	65%	May'15
12	Wokha	Wozhuro-Ralan	PHC Wozhuro	Mar-14	22.68	11.34	Medical Engineering Division	60%	May'15
13	Zunheboto	Zunheboto	PHC Suruhoto	Mar-14	22.68	11.34	Medical Engineering Division	60%	May'15
14	Longleng	Tamlu	PHC Tamlu	Mar-14	22.68	11.34	Medical Engineering Division	60%	May'15